

St Neots Town Centre Improvements Project

Weekly Works Update

Progress to date:

- Temporary compound set up at Riverside Car Park (fencing erected around allocated areas) until main compound site is ready (expected early February)
- Car park relining works completed in Priory Lane and Tebbutts Road to increase number of disabled spaces whilst the Market Square is closed for works
- Traffic islands and bollards removed on High Street near Huntingdon Street junction
- Taylor Woodrow representatives on site (Market Day and at B1428 works)
- Ongoing door-to-door engagement with residents and businesses likely to be affected by the works to plan how to minimise disruption to trading

Week Commencing 15th Jan 2024

- Car park relining works completed in Tan Yard car park to add 4 extra disabled spaces whilst the Market Square is closed for works
- Closure of Market Square disabled car park
- Site clearance works on the Market Square (removal of street furniture, benches, bollards etc.)
- Commencement of improvement works to High St/Huntingdon St junction
- Lining works to create two new bus stops on High Street
- **Traffic management this week:**
 - Temporary four-way traffic lights at High St/Huntingdon St crossroads from Monday 15th Jan (current permanent lights to be switched off for this)
 - Localised footpath closures with diversions as and when required for removal of street furniture around Market Square
- **Road Closures this week:** None

Please note that at times there may be other road works taking place in St Neots town centre that are not part of this project, such as scheduled or emergency works to statutory utilities. More information on such works can be found at [One.Network](#).